EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Road and Drains at Palanahalli Surrounding area in ward No. 05 Byatarayanapura Sub Division.
2	Amount of Work Portion	1915693.00
3	Estimated Cost	20.00 Lakhs
4	Name of Contractor	Sri. B R Dhananjaya
5	Agreement No	199 8.3 B
6	No and date under which work order issued	BBMP/EE/BTP/WO/199/2016-17 Date: 08.03.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	1678 Days [8.6.17 to 15.1.2022]
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Village and also due to Lockdown, and Contractor ~~Helth~~ Health Upset Hence EOT may be sanctioned without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE Recommendation (with Nominal penality)

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Byatarayanapura Division, Bangalore-92.
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

15/1/2022
Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner